

TMC SPECIFICATION

N . S1417

REV:

COMPILED:

CHECKED:

APPD: *DR*

SHEET

OF

TITLE:

TR 209 TEST PROCEDURE

A. Preliminary

- 1) Check all connections for solder _____
- 2) Check for mechanical defects _____

B. Procedure

- 1) Terminate transformer with 600, 450, 300 ohm non inductive loads and measure standing wave ratio 2-30 MHz.
Should be less than 2:1

600VSWR _____

450VSWR _____

300VSWR _____

DATE _____

TESTER _____